



## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT (January 1/06 – February 6/06)

<b><u>DRILLING ACTIVITY</u></b>	to Feb. 6/06	To Feb. 7/05	2005 Total
Drilling Licences Issued	42	28	384
Licences Cancelled	0	0	0
Vertical Wells Drilled	57	21	267
Horizontal Wells Drilled	9	0	18
Wells Drilled - Total	66	21	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	73 805	21 324	303 363
Wells Re-entered	0	0	0
Wells Being Drilled	5	1	1
No. of Active Rigs	6	2	7
Wells Licenced but Not Spudded	80	20	108
Wells Completed as Potential Oil Wells	61	21	274
Wells Abandoned Dry	3	0	11
Wells Drilled but Not Completed	2	0	0
Other Completions	0	0	0
New Wells on Production	1	0	199
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	5	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	221	2 169
Kilometers Run	419	0	1 568

<b><u>OIL PRICES (Average)</u></b>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of December	371.05 (58.96)/2005	270.00 (42.91)/2004
Month of January	398.62 (63.34)/2006	322.90 (51.31)/2005

<b><u>OIL PRODUCTION (M3)</u></b>	2005	2004
Month of July	56 691.8	51 575.2
Cumulative Thru July 31	395 977.1	361 025.2

**WEEKLY WELL ACTIVITY REPORT****6 February 2006**

Lic. No. 5326      Mountcliff Daly Prov. COM 2-20-10-28 (WPM)  
UWI: 100.02-20-010-28W1.02

**Please note new UWI and revised well name**

Status: Capable of Oil Production (COOP)  
Status Date: 01-Apr-2005  
Field/Pool Code: 01 62L

Lic. No. 5383      Tundra Sinclair 7-9-8-29 (WPM)  
UWI: 100.07-09-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 23-Aug-2005  
Field/Pool Code: 16 62B

Lic. No. 5506      Tundra Sinclair Prov. 13-11-8-29 (WPM)  
UWI: 100.13-11-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 28-Jul-2005  
Field/Pool Code: 16 62B

Lic. No. 5529      Rideau Sinclair Prov. 9-14-8-29 (WPM)  
UWI: 100.09-14-008-29W1.00

Spud Date: 04-Feb-2006  
K.B. Elevation: 511.40 m  
Surface Casing: 219.1 mm @ 140.00 m with 10.0 t  
Status: Drilling Ahead (DR)  
Status Date: 06-Feb-2006

Lic. No. 5569      Tundra Sinclair Prov. 14-16-8-29 (WPM)  
UWI: 100.14-16-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 03-Oct-2005  
Field/Pool Code: 16 62B

Lic. No. 5575      Tundra Sinclair 7-8-8-29 (WPM)  
UWI: 100.07-08-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 05-Dec-2005  
Field/Pool Code: 16 62B

Lic. No. 5576            Tundra Sinclair 12-8-8-29 (WPM)  
UWI: 100.12-08-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 07-Nov-2005  
Field/Pool Code: 16 62B

Lic. No. 5623            Tundra Sinclair Prov. 16-21-8-29 (WPM)  
UWI: 100.16-21-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 29-Nov-2005  
Field/Pool Code: 16 62B

Lic. No. 5629            Tundra Sinclair 5-20-8-29 (WPM)  
UWI: 100.05-20-008-29W1.00

Revision to Report of: 24-Oct-2005  
Contractor: **Ammonite Drilling Ltd. – Rig #9**

Spud Date: 04-Feb-2006  
K.B. Elevation: 541.95 m  
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t  
Finished Drilling: 06-Feb-2006  
Total Depth: 1 024 m  
Status: Preparing to Run Casing (PREP CSG)  
Status Date: 06-Feb-2006

Lic. No. 5632            EOG Waskada 1-21-1-25 (WPM)  
UWI: 100.01-21-001-25W1.00

Status: Completing (COMP)  
Status Date: 06-Feb-2006

Lic. No. 5633            EOG Waskada 8-21-1-25 (WPM)  
UWI: 100.08-21-001-25W1.00

Status: Completing (COMP)  
Status Date: 03-Feb-2006

Lic. No. 5639            Tundra Sinclair 2-20-8-29 (WPM)  
UWI: 100.02-20-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 03-Dec-2005  
Field/Pool Code: 16 62B

Lic. No. 5640           Tundra Sinclair 7-20-8-29 (WPM)  
UWI: 100.07-20-008-29W1.00

Finished Drilling: 30-Jan-2006  
Total Depth: 1 016 m  
Production Casing: 114.3 mm @ 1016.00 m with 6.4 t  
Rig Released: 31-Jan-2006  
Status: Completing (COMP)  
Status Date: 03-Feb-2006

Lic. No. 5658           Tundra Sinclair A3-5-8-29 (WPM)  
UWI: 102.03-05-008-29W1.00

Status: Capable of Oil Production (COOP)  
Status Date: 28-Nov-2005  
Field/Pool Code: 16 62B

Lic. No. 5659           Lodgepole Pierson HZNTL 4-8-3-28 (WPM)  
UWI: 100.04-08-003-28W1.00 - Leg #1

Finished Drilling: 31-Jan-2006  
Total Depth: 1 695 m  
Rig Released: 31-Jan-2006  
Status: Waiting On Service Rig (WOSR)  
Status Date: 31-Jan-2006

Lic. No. 5676           Rideau Sinclair 8-15-8-29 (WPM)  
UWI: 100.08-15-008-29W1.00

Spud Date: 31-Jan-2006  
K.B. Elevation: 523.80 m  
Surface Casing: 219.1 mm @ 141.00 m with 10.0 t  
Finished Drilling: 03-Feb-2006  
Total Depth: 993 m  
Production Casing: 114.3 mm @ 993.00 with 23.0 t  
Rig Released: 03-Feb-2006  
Status: Waiting On Service Rig (WOSR)  
Status Date: 03-Feb-2006

Lic. No. 5686                      Tundra Sinclair 10-7-8-29 (WPM)  
 UWI: 100.10-07-008-29W1.00

Revision to Report of: 21-Nov-2005  
 Contractor: **Big Sky Drilling – Rig #91**

Spud Date: 30-Jan-2006  
 K.B. Elevation: 533.13 m  
 Surface Casing: 177.8 mm @ 141.00 m with 8.5 t  
 Finished Drilling: 01-Feb-2006  
 Total Depth: 1 040 m  
 Production Casing: 114.3 mm @ 1039.00 with 2.8 t  
 Rig Released: 02-Feb-2006  
 Status: Completing (COMP)  
 Status Date: 06-Feb-2006

Lic. No. 5688                      Tundra Sinclair 10-7-8-29 (WPM)  
 UWI: 100.10-07-008-29W1.00

Revision to Report of: 21-Nov-2005  
 Contractor: **Big Sky Drilling – Rig #5**

Spud Date: 03-Feb-2006  
 K.B. Elevation: 504.12 m  
 Surface Casing: 177.8 mm @ 142.00 m with 8.2 t  
 Status: Drilling Ahead (DR)  
 Status Date: 06-Feb-2006

Lic. No. 5689                      Tundra Sinclair 7-1-8-29 (WPM)  
 UWI: 100.07-01-008-29W1.00

Revision to Report of: 21-Nov-2005  
 Contractor: **Big Sky Drilling – Rig #5**

Spud Date: 31-Jan-2006  
 K.B. Elevation: 503.36 m  
 Surface Casing: 177.8 mm @ 140.00 m with 8.2 t  
 Finished Drilling: 02-Feb-2006  
 Total Depth: 986 m  
 Production Casing: Run  
 Rig Released: 02-Feb-2006  
 Status: Completing (COMP)  
 Status Date: 05-Feb-2006

Lic. No. 5700                      Enerplus Virden HZNTL 1-22-9-25 (WPM)  
 UWI: 102.01-22-009-25W1.00

Intermediate Casing: 177.8 mm @ 727.00 m with 26.0 t  
 Finished Drilling: 03-Feb-2006  
 Total Depth: 1 353 m  
 Rig Released: 04-Feb-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 04-Feb-2006

Lic. No. 5702           Tundra Sinclair 3-1-8-29 (WPM)  
UWI: 100.03-01-008-29W1.00

Production Casing: Run  
Rig Released: 30-Jan-2006  
Status: Waiting On Service Rig (WOSR)  
Status Date: 30-Jan-2006

Lic. No. 5704           Tundra Sinclair 6-1-8-29 (WPM)  
UWI: 100.06-01-008-29W1.00

Revision to Report of: 30-Jan-2006

Status: **Abandoned Mechanical Difficulties (ABD J)**

Lic. No. 5713           Rideau Sinclair 7-15-8-29 WPM  
UWI: 100.07-15-008-29W1.00

Finished Drilling: 30-Jan-2006  
Total Depth: 994 m  
Production Casing: 114.3 mm @ 994.00 mw with 23.0 t  
Rig Released: 31-Jan-2006  
Status: Waiting On Service Rig (WOSR)  
Status Date: 31-Jan-2006

Lic. No. 5715           Rideau Sinclair **10**-15-8-29 WPM  
UWI: 100.**10**-15-008-29W1.00

Revision to Reports of: 23-Jan-2006 and 30-Jan-2006  
**Please note correction in well location and UWI**

Lic. No. 5771           Tundra Whitewater HZNTL 1-5-3-21 (WPM)  
UWI: 100.01-05-003-21W1.00 – Leg #1

Finished Drilling: 31-Jan-2006  
Total Depth: 1 622 m

UWI: 100.07-05-003-21W1.02 – Leg #2

Kick-Off Date: 31-Jan-2006  
Kick-Off Point @ 938 m  
Finished Drilling: 02-Feb-2006  
Total Depth: 1 422 m  
Rig Released: 03-Feb-2006

UWI: 100.01-05-003-21W1.00 – Leg #1  
UWI: 100.07-05-003-21W1.02 – Leg #2

Status: Waiting On Service Rig (WOSR)  
Status Date: 03-Feb-2006

- Lic. No. 5774                      Routledge Unit No. 1 HZNTL 1-32-9-25 (WPM)  
 UWI: 102.01-32-009-25W1.00
- Spud Date: 05-Feb-2006  
 K.B. Elevation: 438.77 m  
 Status: Preparing to Run Casing (PREP CSG)  
 Status Date: 06-Feb-2006
- Lic. No. 5777                      EOG Pierson Prov. A15-26-1-28 (WPM)  
 UWI: 102.15-26-001-28W1.00
- Revision to Report of: 23-Jan-2006  
 Contractor: **Trailblazer Drilling Corp. – Rig #21**
- Spud Date: 30-Jan-2006  
 K.B. Elevation: 458.93 m  
 Surface Casing: 177.8 mm @ 113.24 m with 5.0 t  
 Finished Drilling: 02-Feb-2006  
 Total Depth: 1 027 m  
 Production Casing: Run  
 Rig Released: 03-Feb-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 03-Feb-2006
- Lic. No. 5779                      EOG Pierson Prov. 14-20-2-29 (WPM)  
 UWI: 100.14-20-002-29W1.00
- Revision to Report of: 23-Jan-2006  
 Contractor: **Trailblazer Drilling Corp. – Rig #21**
- Spud Date: 03-Feb-2006  
 K.B. Elevation: 480.97 m  
 Surface Casing: 177.8 mm @ 112.87 m with 6.0 t  
 Finished Drilling: 05-Feb-2006  
 Total Depth: 1 071 m  
 Status: Preparing to Log (PREP LOG)  
 Status Date: 06-Feb-2006
- Lic. No. 5781                      Tundra Sinclair 8-20-8-29 (WPM)  
 UWI: 100.08-20-008-29W1.00
- Revision to Report of: 23-Jan-2006  
 Contractor: **Ammonite Drilling Ltd. – Rig #9**
- Spud Date: 31-Jan-2006  
 K.B. Elevation: 534.15 m  
 Surface Casing: 177.8 mm @ 141.00 m with 8.2 t  
 Finished Drilling: 03-Feb-2006  
 Total Depth: 1 010 m  
 Production Casing: 114.3 mm @ 1009.00 m with 6.4 t  
 Rig Released: 04-Feb-2006  
 Status: Completing (COMP)  
 Status Date: 05-Feb-2006

- Lic. No. 5782                   Tundra Sinclair Prov. 14-29-8-29 (WPM)  
UWI: 100.14-29-008-29W1.00
- Status: Completing (COMP)  
Status Date: 31-Jan-2006
- 
- Lic. No. 5789                   Tundra Sinclair 4-25-8-29 (WPM)  
UWI: 100.04-25-008-29W1.00
- Revision to Report of: 30-Jan-2006  
Contractor: **Big Sky Drilling – Rig #77**
- Spud Date: 01-Feb-2006  
K.B. Elevation: 521.30 m  
Surface Casing: 177.8 mm @ 140.50 m with 12.9 t  
Finished Drilling: 04-Feb-2006  
Total Depth: 978 m  
Production Casing: Run  
Rig Released: 05-Feb-2006  
Status: Waiting On Service Rig (WOSR)  
Status Date: 05-Feb-2006
- 
- Lic. No. 5790                   Tundra Sinclair 9-25-8-29 (WPM)  
UWI: 100.09-25-008-29W1.00
- Revision to Report of: 30-Jan-2006  
Contractor: **Big Sky Drilling – Rig #77**
- Status: Moving In Rotary Tools (MIRT)  
Status Date: 06-Feb-2006
- 
- Lic. No. 5791                   Tundra Sinclair Prov. 16-26-8-29 (WPM)  
UWI: 100.16-26-008-29W1.00
- Finished Drilling: 31-Jan-2006  
Total Depth: 985 m  
Production Casing: Run  
Rig Released: 01-Feb-2006  
Status: Completing (COMP)  
Status Date: 03-Feb-2006
- 
- Lic. No. 5792                   Lodgepole Souris Hartney HZNTL 15-16-6-22 (WPM)  
UWI: 100.15-16-002-22W1.00
- Spud Date: 01-Feb-2006  
K.B. Elevation: 452.50 m  
Surface Casing: 244.5 mm @ 142.54 m with 12.8 t  
Intermediate Casing: 177.8 mm @ 726.94 m with 14.5 t  
Status: Drilling Ahead (DR)  
Status Date: 06-Feb-2006



Lic. No. 5794                    Zargon Daly Prov. RE7-20-8-28 (WPM)  
 UWI: 100.07-20-008-28W1.02

Re-entry Date: 30-Jan-2006  
 K.B. Elevation: 504.22 m  
 Status: Drilling Ahead (DR)  
 Status Date: 06-Feb-2006

  

Lic. No. 5797                    Rideau Daly A3-26-9-29 (WPM)  
 UWI: 102.03-26-009-29W1.00

License Issued: 01-Feb-2006  
 Licensee: Rideau Petroleums Ltd.  
 Mineral Rights: Freehold  
 Contractor: To be Determined  
 Municipality: Pipestone  
 Co-ords: 392.56 m (N) of (S) boundary of Sec. 26  
           413.39 m (E) of (W) boundary of Sec. 26  
 Grd. Elevation: 524.21 m  
 Proj. TD: 925 m (Devonian)  
 Field: Daly  
 Classification: Development (Non-confidential)  
 Status: Location (LOC)  
 Status Date: 01-Feb-2006

  

Lic. No. 5798                    New Midland Goodlands HZNTL 2-33-1-24 (WPM)  
 UWI: 102.02-33-001-24W1.00 – Leg #1  
 UWI: 100.01-33-001-24W1.02 – Leg #2

License Issued: 01-Feb-2006  
 Licensee: New Midland Petroleum Ltd.  
 Mineral Rights: Freehold  
 Contractor: To be Determined  
 Municipality: Brenda  
 Surface Location: 8D-33-1-24  
 Co-ords: 696.24 m (N) of (S) boundary of Sec. 33  
           107.07 m (W) of (E) boundary of Sec. 33  
 Grd. Elevation: 493.56 m  
 Proj. TD: Leg #1 – 1507 m (Mississippian)  
 Proj. TD: Leg #2 – 1400 m (Mississippian)  
 Field: Waskada  
 Classification: Development (Non-confidential)  
 Status: Location (LOC)  
 Status Date: 01-Feb-2006

Lic. No. 5799

Tundra Daly Prov. HZNTL 15-20-10-28 (WPM)  
 UWI: 100.15-20-010-28W1.00 – Leg #1  
 UWI: 100.02-29-010-28W1.02 – Leg #2

License Issued: 02-Feb-2006  
 Licensee: Tundra Oil and Gas Ltd.  
 Mineral Rights: Crown  
 Contractor: Trinidad Drilling Ltd. – Rig #5  
 Municipality: Wallace  
 Surface Location: 9D-19-10-28  
 Co-ords: 485.00 m (S) of (N) boundary of Sec. 19  
 50.00 m (W) of (E) boundary of Sec. 19  
 Grd. Elevation: 516.58 m  
 Proj. TD: Leg #1 – 1940 m (Mississippian)  
 Proj. TD: Leg #2 – 1910 m (Mississippian)  
 Field: Daly  
 Classification: Development (Non-confidential)  
 Status: Location (LOC)  
 Status Date: 02-Feb-2006

Lic. No. 5800

Tundra Goodlands 15-27-2-24 (WPM)  
 UWI: 100.15-27-002-24W1.00

License Issued: 02-Feb-2006  
 Licensee: Tundra Oil and Gas Ltd.  
 Mineral Rights: Freehold  
 Contractor: Trinidad Drilling Ltd. – Rig #5  
 Municipality: Brenda  
 Co-ords: 374.08 m (S) of (N) boundary of Sec. 27  
 466.95 m (W) of (E) boundary of Sec. 27  
 Grd. Elevation: 493.11 m  
 Proj. TD: 932 m (Mississippian)  
 Field: Goodlands  
 Classification: Development (Non-confidential)  
 Spud Date: 04-Feb-2006  
 K.B. Elevation: 496.95 m  
 Surface Casing: 219.1mm @ 140.00 m with 12.0 t  
 Status: Coring (COR)  
 Status Date: 06-Feb-2006

Lic. No. 5801

EOG Pierson Prov. 4-29-2-29 (WPM)  
UWI: 100.04-29-002-29W1.00

License Issued: 06-Feb-2006  
Licensee: EOG Resources Canada Inc.  
Mineral Rights: Crown  
Contractor: Precision Drilling (1987) Ltd. – Rig #327  
Municipality: Edward  
Co-ords: 200.91 m (N) of (S) boundary of Sec. 29  
202.20 m (E) of (W) boundary of Sec.29  
Grd. Elevation: 478.57 m  
Proj. TD: 1325 m (Mississippian)  
Field: Pierson  
Classification: Exploratory (Deeper Pool Wildcat)  
Status: Location (LOC)  
Status Date: 06-Feb-2006

Lic. No. 5802

Tundra Sinclair Prov. 9-11-8-29 (WPM)  
UWI: 100.09-11-008-29W1.00

License Issued: 06-Feb-2006  
Licensee: Tundra Oil and Gas Ltd.  
Mineral Rights: Crown  
Contractor: Trinidad Drilling Ltd. – Rig #5  
Municipality: Pipestone  
Co-ords: 602.99 m (S) of (N) boundary of Sec. 11  
256.66 m (W) of (E) boundary of Sec. 11  
Grd. Elevation: 503.46 m  
Proj. TD: 976 m (Devonian)  
Field: Sinclair  
Classification: Development (Non-confidential)  
Status: Location (LOC)  
Status Date: 06-Feb-2006

Lic. No. 5803

Tundra Sinclair Prov. 10-11-8-29 (WPM)  
UWI: 100.10-11-008-29W1.00

License Issued: 06-Feb-2006  
Licensee: Tundra Oil and Gas Ltd.  
Mineral Rights: Crown  
Contractor: Trinidad Drilling Ltd. – Rig #5  
Municipality: Pipestone  
Co-ords: 528.22 m (S) of (N) boundary of Sec. 11  
614.99 m (W) of (E) boundary of Sec. 11  
Grd. Elevation: 503.04 m  
Proj. TD: 976 m (Devonian)  
Field: Sinclair  
Classification: Development (Non-confidential)  
Status: Location (LOC)  
Status Date: 06-Feb-2006

Lic. No. 5804                    Tundra Sinclair Prov. 15-11-8-29 (WPM)  
UWI: 100.15-11-008-29W1.00

License Issued: 06-Feb-2006  
Licensee: Tundra Oil and Gas Ltd.  
Mineral Rights: Crown  
Contractor: Trinidad Drilling Ltd. – Rig #5  
Municipality: Pipestone  
Co-ords: 221.07 m (S) of (N) boundary of Sec. 11  
          565.31 m (W) of (E) boundary of Sec. 11  
Grd. Elevation: 503.71 m  
Proj. TD: 976 m (Devonian)  
Classification: Development (Non-confidential)  
Status: Location (LOC)  
Status Date: 06-Feb-2006

Lic. No. 5805                    Tundra Sinclair Prov. 16-11-8-29 (WPM)  
UWI: 100.16-11-008-29W1.00

License Issued: 06-Feb-2006  
Licensee: Tundra Oil and Gas Ltd.  
Mineral Rights: Crown  
Contractor: Trinidad Drilling Ltd. – Rig #5  
Municipality: Pipestone  
Co-ords: 201.00 m (S) of (N) boundary of Sec. 11  
          256.77 m (W) of (E) boundary of Sec. 11  
Grd. Elevation: 503.61 m  
Proj. TD: 974 m (Devonian)  
Classification: Development (Non-confidential)  
Status: Location (LOC)  
Status Date: 06-Feb-2006

### **WELL NAME CHANGES**

Lic. No. 5326                    From:    Mountcliff Daly Prov. 2-20-10-28 (WPM)  
  To:        Mountcliff Daly Prov. COM 2-20-10-28 (WPM)

## WELLS RELEASED OFF CONFIDENTIAL

The following well was released from confidential during January 2006. To obtain well or production data from this well, contact Paulette Seymour at (204) 945-6575.

<b>Lic. No.</b>	<b>Well Name</b>	<b>F/P Code</b>
5378	Grand Banks Tilston Prov. 14-34-6-29 (WPM)	ABD DRY
5379	Grand Banks Sinclair Prov. 14-11-7-29 (WPM)	16 62L
5386	Tundra Sinclair Prov. 12-16-8-29 (WPM)	16 62H
5459	Rideau Sinclair 4-15-8-29 (WPM)	16 62B
5460	Rideau Sinclair 5-15-8-29 (WPM)	---
5486	Grand Banks Sinclair Prov. HZNTL 13-11-7-29 (WPM)	16 60A
5514	Tundra Sinclair 4-21-8-29 (WPM)	16 62B
5517	Grand Banks Sinclair Prov. 6-11-7-29 (WPM)	16 60A
5568	Tundra Sinclair Prov. 13-16-8-29 (WPM)	16 62B
5570	Rideau Sinclair 6-15-8-29 (WPM)	---
5582	Tundra Sinclair Prov. 11-10-8-29 (WPM)	---
5583	Tundra Sinclair Prov. 13-10-8-29 (WPM)	---
5584	Tundra Sinclair Prov. 14-10-8-29 (WPM)	---
5589	Tundra Sinclair 16-17-8-29 (WPM)	---
5591	Orion Pierson HZNTL 9-13-2-29 (WPM)	---
5604	Tundra Sinclair Prov. 12-10-8-29 (WPM)	---
5610	Tundra Sinclair 5-21-8-29 (WPM)	16 62B
5616	EOG Waskada 8-3-2-25 (WPM)	---
5619	Tundra Sinclair Prov. 12-21-8-29 (WPM)	---
5625	Tundra Sinclair Prov. 8-21-8-29 (WPM)	---
5650	Routledge Unit No. 1 HZNTL 6-32-9-25 (WPM)	---
5651	Tundra Sinclair 4-8-8-29 (WPM)	---
5652	Tundra Sinclair 5-8-8-29 (WPM)	---
5669	Rideau Sinclair 10-3-8-29 (WPM)	---
5681	Routledge Unit No. 1 HZNTL 4-22-9-25 (WPM)	---
5682	Tundra Sinclair 6-6-8-29 (WPM)	---
5683	Tundra Sinclair 14-6-8-29 (WPM)	---
5684	Tundra Sinclair 2-7-8-29 (WPM)	---
5685	Tundra Sinclair 8-7-8-29 (WPM)	---
5698	ERCO Virden Prov. DIR SSW C3-12-11-27 (WPM)	---
5699	Tundra Virden HZNTL 5-20-11-26 (WPM)	---
5718	Waskada Unit No. 19 8-27-1-25 (WPM)	---